

The Road to 400GE

Development Challenges in a Mixed Vendor Network



Author: Mariano Juliá

Date: 9/04/2022

Version: 3



LINX recently introduced the option of 400GE ports for members in partnership using Nokia equipment.





This presentation covers why this is important, the complexity of a mixed vendor network and the development process to get to where we are today.





London Internet Exchange (LINX)

- Established 1994
- 950+ strong non-profit membership community
- Members from all major cloud, data communications, telecoms, financial, and enterprise networks
- Members located in more than 80 countries worldwide.



www.linx.net









Why LINX's 400GE Solution Matters to you

- We proved a multi-vendor EVPN network approach to get to 400GE
- Other IXPs, network designers and datacentre operators will be interested in how we have done this and what to avoid themselves.
- -• We learnt that working with a mixed vendor environment bring:
 - Significant challenges in testing, acceptance criteria and in-house ownership
 - Highlight problems with how standardized protocol implementation still varies
- -• How can others benefit?
 - Learn from our challenges





Research Phase





Key Objectives

Our most significant exchange is LON1 and we were looking to migrate from VPLS to MPLS/EVPN

In March 2020 we set out to:

- Find a long-term high-density 400GE solution that met our members needs, had a good price point and allowed us to drive a high service availability across all of our networks
- Capable of supporting LINX's LON1 (then) VPLS network and (future) MPLS-EVPN
- Capable of Integrating with LINX's Automation and management tools
- Able to offer services that can enable the full portfolio of interconnection products LINX provide







Timeline

The situation outside of LINX at this time was uncertain due to the Coronavirus pandemic

11th March 2020

LINX staff began working from home 13th March 2020

Postponement of a PoC to verify a hitless migration to EVPN on our Juniper estate 23rd March 2020

UK Lockdown begins





Pandemic Delays the Testing Process

- Difficulty testing and doing demos
 - No firm dates as to when we could visit vendor facilities, or our own, for a fullblown proof of concept
 - The world slowed down for a while
- After two months of video calls and remote presentations, we had, at least on paper, a clearer picture of the landscape







LON1 Vendor Considerations

Juniper Networks

- Juniper Networks did not, and would not, have a high-density 400GE card for the main MX960 platform.
 - The alternatives were to use the PTX or QFX switches
 - LINX was in the finishing stages of replacing the PTXs with the MX10k
 - QFX was not seen as a long-term strategic solution
 - The high-density 400GE card (12 or 24 ports) for the MX10k was still two years away







LON2 Vendor Option

Edgecore Networks and IP Infusion

- Using Edgecore and IP Infusion on LON1 would break the long-established design rule of having redundant vendors in the two London LANs
- Edgecore did not have a high-density 400GE platform that supported MPLS natively in the chipset at the same time
- IP Infusion's OcNOS hadn't been ported to any of the 400GE platforms
 - Their software integration cycles are at least six months for existing platforms and 12 to 18 months for the new ones







New Vendor Options

Arista

- Offered the highest port density
- Offered the best automation and telemetry capabilities.
- Did not support Ethernet OAM or VPLS, and both were required for LON1
 - Note: The migration to EVPN was not a certainty at this time







New Vendor Options

Nokia

- Nokia supported Ethernet OAM and VPLS, all the required features at the outset
- Good port density and most competitive
- In use at other IXPs
 - FranceIX: Nokia integrated in a mixed VPLS environment with Juniper EX
 - DE-CIX: Runs a large 7750 SR deployment





Testing

Testing and Re-Alignment





Re-Alignment to world landscape

Timeline 2020



 Decision taken to put 400GE general deployment plans on hold until the start of 2021, but

www.linx.net

- Committed to test the capabilities of the Nokia 7750 SR-2s, pre-empting any early orders

- Q4 2020:

- LINX completes own SR-2s testing
- Verified Hitless migration from VPLS to EVPN with Juniper





Re-evaluation and Testing

Timeline 2021

- Q1 2021:

- Migrated LON1 to EVPN

Q2 2021:

- Supply chain issues

- Difficulty in acquiring equipment due to the shortages in the silicon market

- Testing of Juniper MPC-10 cards for the MX960 for low-density sites

 Feature a combination of two or three 400GE ports, and ten or fifteen 100GE ports, that could be repurposed

 Decided to test the Nokia 7750 SR-7s will provide better-long term scalability for our use case doing a full integration PoC centred around EVPN







Closing Stages

Timeline (Q3-Q4 2021)

-•August 2021:

- Kit from Nokia received and installed in the LINX lab
- Configuration and building the topology

-September 2021

- PoC Testing completed

-October 2021

- This PoC was followed by a week of testing the MPC10 in Juniper labs













Timeline (Q3-Q4 2021)

- October 2021

- Six-week to deploy the first SR-7s in LON1 to fulfil the first orders

- November 2021

- LINX 400GE interconnection service launched in November 2021









400GE Deployment (LON1)

- Telehouse Europe

- -Available for ordering in Telehouse North (THN)
- -•Ability to serve the entire Telehouse campus

- Equinix

- Equinix Harbour Exchange (LD8)







Supported Optical Interfaces

LINX will add other interfaces as vendor support increases and new 400GE kit is deployed

| Interface | Reach | Protocol | Modulation |
|-----------|-------|-----------------|---------------|
| 400G-LR8 | 10km | IEEE 802.3bs | 8 x 50G PAM4 |
| 400G-FR4 | 2km | 100G lambda MSA | 4 x 100G PAM4 |





Future Plans

LON1 and Other LANs





Future Plans (LON1)

400GE in the Core and the Edge



- Testing and deploying 400GE in the Juniper MX10k platform
- -• 400G transport with Ciena and Smartoptics to support traffic growth in our core, especially growth in West London

Future Deployments

- Dependant on member demand
 - Equinix Slough (LD6)
 - Interxion Brick Lane







Future Plans (Other LANs)

400GE in the Core and the Edge

- LON2 / LINX Manchester / LINX NoVA
 - 400GE Edgecore
 - 400GE IP Infusion
 - -• 400G transport with Ciena and Smartoptics







If you would like to learn more about the integration of 400GE at LINX, and how networks can benefit, please contact our sales@linx.net team.







Any Questions?





Want to Know More?

manolis@linx.net

